

ID	Task Name	Duration	Start	Finish	2nd Quarter		
					Apr	May	Jun
1	Looking Glass	0 days	Tue 4/2/24	Tue 4/2/24	◆ 4/2		
2							
3	1. Building	0 days	Tue 4/2/24	Tue 4/2/24	◆ 4/2		
4	Interior Demolition	10 days	Tue 4/2/24	Mon 4/15/24	■		
5	Framing	10 days	Mon 4/15/24	Fri 4/26/24		■	
6	Insulation	3 days	Mon 4/29/24	Wed 5/1/24			■
7	Drywall	12 days	Thu 5/2/24	Fri 5/17/24		■	
8	Painting	9 days	Mon 5/20/24	Thu 5/30/24			■
9	Cabinets	3 days	Fri 5/31/24	Tue 6/4/24			■
10	Doors, & Hardware	2 days	Fri 5/31/24	Mon 6/3/24			■
11	M/ E/ P Trims & Ceiling	4 days	Fri 5/31/24	Wed 6/5/24			■
12	Demolition Concrete at OH Door	4 days	Thu 5/2/24	Tue 5/7/24		■	
13	Place Concrete	7 days	Wed 5/8/24	Thu 5/16/24			■
14	Block Infill	7 days	Mon 5/13/24	Tue 5/21/24			■
15	OH Doors	4 days	Je 12/26/23	Fri 12/29/23			
16	Finish Flooring	3 days	Mon 6/3/24	Wed 6/5/24			■
17	Demo Roofing	6 days	Mon 4/29/24	Mon 5/6/24		■	
18	RFP Install	10 days	Tue 5/7/24	Mon 5/20/24			■
19	New Roofing	10 days	Thu 5/23/24	Wed 6/5/24			■
20	Final Clean	2 days	Fri 6/7/24	Mon 6/10/24			■
21	3. Sitework	0 days	Tue 4/2/24	Tue 4/2/24	◆ 4/2		
22	Demolition AC Paving	4 days	Mon 5/20/24	Thu 5/23/24			■
23	Trenches	4 days	Wed 5/22/24	Mon 5/27/24			■
24	Place Concrete	6 days	Mon 5/27/24	Mon 6/3/24			■
25	Paving	2 days	Mon 6/10/24	Tue 6/11/24			■

Project: EPHS Ag Arena Date: Wed 3/6/24	Task		Inactive Task		Start-only	
	Split		Inactive Milestone		Finish-only	
	Milestone		Inactive Summary		Deadline	
	Summary		Manual Task		Progress	
	Project Summary		Duration-only		Manual Progress	
	External Tasks		Manual Summary Rollup			
External Milestone		Manual Summary				